



New Charlotte County Courthouse

April 2017 Progress Update

Design Update:

Furnishings, fixtures and equipment (FF&E) planning continues. Anticipated issuance of procurement documents for FF&E is expected in Spring/Summer 2017.

Construction Update:

During March, the weather has been great. Footers and foundation walls have progressed well this month. Two wall pours have been made: one east side and one northeast corner. Contractors are working on the next section of wall along the north side and northwest corner. Blair Construction has started footers for the connector and service yard and will continue with remaining footers and begin underpinning at Clerk's office soon. Comfort Systems has completed underground piping for chilled water. Two pre-install meetings for masonry and steel erection were held this month. Mason has mobilized and will start masonry walls early April. Steel erector has mobilized and will start steel erection early April.

Schedule Update:

Blair is on schedule to complete project by December 28, 2017.

Budget and Procurement Update:

We are continuing to look for savings with the Owner Direct Purchase process. The total project budget remains unchanged at \$13,900,000.

Progress pictures are shown on following pages.

SKANSKA



March 1, 2017



March 30, 2017

SKANSKA



SKANSKA



Report prepared by Tim Burge, Skanska USA Building Inc.