



New Charlotte County Courthouse

May 2017 Progress Update

Design Update:

Furnishings, fixtures and equipment (FF&E) planning continues. Anticipated issuance of procurement documents for FF&E is expected early Summer 2017.

Construction Update:

The project experienced good weather during the month of April. The last wall pour for the main building has been completed. Blair Construction has kept the site dewatered and dressed up as needed. Holman Masonry started laying CMU at Stairs 1 & 2, Staff elevator and Public elevator. They will continue to work in these areas so steel erection can proceed as some of these walls support structural steel. Blair will be adding a second crew of masons in early May. Chandler Steel started erecting steel and has laid some decking for the ground floor. They will return once the mason is out of way at stairwells. CRB Electrical has been working with the mason to install rough-in piping in walls. Hurt & Proffitt has been on site monitoring rebar and grouting of walls. They are performing mortar tests, grout tests and concrete testing for concrete. They have completed their first inspection of steel erection.

Schedule Update:

Blair is on schedule to complete project by December 28, 2017.

Budget and Procurement Update:

We are continuing to look for savings with the Owner Direct Purchase process. The total project budget remains unchanged at \$13,900,000.

Progress pictures are shown on following pages.

SKANSKA



April 3, 2017



April 21, 2017

SKANSKA



April 3, 2017



April 19, 2017

SKANSKA



Report prepared by Tim Burge, Skanska USA Building Inc.