



# New Charlotte County Courthouse

## June 2017 Progress Update

### **Design Update:**

Furnishings, fixtures and equipment (FF&E) planning continues. Anticipated issuance of procurement documents for FF&E is expected Summer 2017.

### **Construction Update:**

The project experienced several days of rain during the month of May. Blair Construction has kept the site dewatered and dressed up as needed, removed wall form ties, and grouted column bases. Holman Masonry continued laying CMU at Stairs 1 & 2, Staff elevator and Public elevator. They should complete those walls in early to mid-June. Chandler Steel started back erecting steel the last week of May. Erection of steel should be completed in June. CRB Electrical has been working with the mason to install rough-in piping in CMU walls and should start underground rough-in in June. Hurt & Proffitt has been on site monitoring rebar and grouting of walls. They are performing mortar tests, grout tests and concrete testing for concrete. Comfort Systems started underground rough-in and should complete in June. Meadowlands built the first part of mockup wall for review and approval.

### **Schedule Update:**

Blair's schedule reflects substantial completion by December 28, 2017.

### **Budget and Procurement Update:**

We are continuing to look for savings with the Owner Direct Purchase process. The total project budget remains unchanged at \$13,900,000.

**Progress pictures are shown on following pages.**

# SKANSKA



May 1, 2017



May 31, 2017



# SKANSKA



May 15, 2017



May 30, 2017



# SKANSKA



May 17, 2017



May 31, 2017

*Report prepared by Tim Burge, Skanska USA Building Inc.*