



New Charlotte County Courthouse

July 2017 Progress Update

Design Update:

Furnishings, fixtures and equipment (FF&E) planning continues. Anticipated issuance of procurement documents for FF&E is expected Summer 2017.

Construction Update:

The project has progressed well thru the month of June. Blair Construction has kept the site dewatered and dressed up as needed, underpinned clerks building, and grouted column bases on ground floor. Holman Masonry completed CMU at Stair 1, Public elevator and are working on secure elevator. They should complete secure elevator and mockup in July. Chandler Steel completed erecting steel. CRB Electrical working on underground from service yard to building and should complete under slab rough in in July. CCC mobilized back to site and has completed most of site walls except at connector. Comfort Systems continued underground rough-in and should complete in July. Slab on deck at ground floor and upper level are to be poured early July and lower level slab on grade to follow. Hurt and Proffitt have been on site monitoring masonry and inspections on steel. During the month of July building will change dramatically.

Schedule Update:

Blair's schedule reflects substantial completion by December 28, 2017.

Budget and Procurement Update:

We are continuing to look for savings with the Owner Direct Purchase process. The total project budget remains unchanged at \$13,900,000.

Progress pictures are shown on following pages.

SKANSKA



June 1, 2017



June 30, 2017

SKANSKA



June 12, 2017



June 6, 2017

SKANSKA



June 30, 2017



June 26, 2017

Report prepared by Tim Burge, Skanska USA Building Inc.