



# New Charlotte County Courthouse

## August 2017 Progress Update

### **Design Update:**

Furnishings, fixtures and equipment (FF&E) planning continues. Anticipated issuance of procurement documents for FF&E is expected Summer 2017.

### **Construction Update:**

The project has progressed well thru the month of July. Blair Construction has kept the site dewatered and dressed up as needed and monitoring safety. Holman Masonry completed continued CMU at secure elevator and holding cells ground and upper level. CRB Electrical completed under slab rough and installed temporary power in July. CCC completed prep for ground and upper levels and slab on grade this month. Comfort Systems continued underground rough-in for slab on grade and are installing duct on ground floor. Lloyd Concrete poured slab on deck at ground floor and upper level. CSC erected trusses and installed decking and should finish early to mid-August. Dunavant began back filling of foundation. Sprinkler Company installed rough-in for ground an upper level. Meadowlands have been framing interior and exterior walls. Hurt and Proffitt have been on site monitoring masonry, backfill and inspections on steel. Mockup wall was completed and approved in July.

### **Schedule Update:**

Blair's schedule reflects substantial completion by December 28, 2017.

### **Budget and Procurement Update:**

We are continuing to look for savings with the Owner Direct Purchase process. The total project budget remains unchanged at \$13,900,000.

**Progress pictures are shown on following pages.**

# SKANSKA



July 5, 2017



July 31, 2017



# SKANSKA



July 5, 2017 Ground Floor Slab



July 10, 2017 Upper Level Slab

# SKANSKA



July 28, 2017



# SKANSKA



July 19, 2017

*Report prepared by Tim Burge, Skanska USA Building Inc.*