



# New Charlotte County Courthouse

## March 2018 Progress Update

### **Design Update:**

Procurement of small appliances is in process.

### **Construction Update:**

The project has progressed well inside but not so well on exterior this month due to rain and snow. Blair Construction has continued to monitoring safety, cleanup, and site maintenance. Holman Masonry completed laying brick and precast north elevation, front entrance, and south side of main entrance. They continued laying brick and setting precast at connector and portico. CRB Electrical installing light fixtures and devices on all levels. They started pouring light pole bases and setting light poles. Comfort Systems Plumbing completed installing plumbing fixtures on lower, ground, upper levels, and turned water on to fixtures. Comfort System HVAC completed duct on lower level, insulating duct, and install of grills and diffusers. They continued working on BAS for building and controls. Chiller and ERV were started up this month. Dunavant continued monitoring E&S measures and started site grading and road grading. Meadowlands continued miscellaneous framing, hanging and finishing drywall, installing GFRC on exterior, and framing of connector. Hurt and Proffitt has been onsite checking soil compaction of road. Brunner has been installing hardware and setting glass in holding areas. Esitech has been installing wiring for security systems, cameras, devices, and terminating wires in security closet. E. Caligari & Son has been painting walls, ceilings and trim on all levels. Templeton-Vest has been working on data, AV, and fire alarm. Karn Woodwork has continued installing wood trim ground and upper levels, casework, judge's benches both courtrooms, seating in waiting areas, and working on wooden stairs. Squire Flooring continued working on ceramic tile on ground floor and upper level. Fire Sprinkler of VA tested fire pump. Door hardware is being installed on all levels. Appomattox Glass has been measuring and installing glass. Office in Clerk's reading room is nearing completion. Kinex pulled fiber to building and are installing cabling for wireless access points. Ben Major Concrete poured curb and gutter and some sub sidewalks.

### **Schedule Update:**

Blair's schedule reflects substantial completion end of April to first part of May due to weather issues. Some progress was made on site the month of March. The construction schedule still needs to be finalized based on weather days.

### **Budget and Procurement Update:**

The total project budget remains unchanged at \$13,900,000. Other than procurement of small appliances, all procurement activities are complete.

**Progress pictures are shown on following pages.**

# SKANSKA



March 21, 2018 North West Elevation



March 27, 2018 J&D Clerk's Office

# SKANSKA



March 27, 2018 Security Desk at Front Entrance



March 21, 2018 South Elevation from Route 40

# SKANSKA



March 27, 2018 South Side Sub-Sidewalk at Handicap Parking



March 27, 2018 Clerk Office in Reading Room

*Report prepared by Tim Burge, Skanska USA Building Inc.*